

CURRENT ACTIVITIES

- Glazing framing being installed on the Keating bridge North elevation.
- Masonry on the West elevation is being installed at the 2nd floor South.
- Basement buildout framing, door frames and overhead work in progress.
- 1st floor paint and ceiling grid installation in process.
- 2nd floor drywall taping and aluminum frame install ongoing.
- 3rd floor drywall complete to the North, taping and paint prep in process.
- 4th floor framing complete to the North, in-wall rough-in in process.

FUN FACT

To date, the BSRL project team has totaled over 380 working days on-site and has averaged 120 skilled workers on-site per day.

In that same time, the project has accumulated over 360,000 working hours.

On April 24th 2017, the on-site worker count reached its peak with 304 workers onsite.



Weekly Progress Photos

Bioscience Research Laboratories
University of Arizona + DPR Construction

Keating Bridge Glass Wall Framing



Courtyard Retaining Wall Foundations



Masonry at West Elevation 2nd Floor



Basement Shell Framing & Door Frames



Weekly Progress Photos

Bioscience Research Laboratories
University of Arizona + DPR Construction

1st Floor OMICS Lab Glass & Lab Carriers



3rd Floor Drywall Complete at North



2nd Floor Electrical Room Panels and Wiring



4th Floor Wall Framing & Overhead Utilities

